

Form ID	Owner	Evidence location	Complete when
07.1	Project Manager / Site Supervisor	Breadcrumb; PIMS for systemic findings	Monthly or risk-based site inspection
Use: Check site controls, record non-conformances and assign corrective actions.			

Inspection details	
Project name / location:	
Date:	
Inspection type:	☐ Monthly ☐ High-risk activity ☐ Follow-up ☐ Client / principal contractor request
Inspected by:	
Workers / service providers observed:	
Signature:	

Complete the critical-control checks first. If a critical control is missing or ineffective, stop or isolate the affected work, record the issue in Breadcrumb, and raise a formal corrective action in PIMS where the issue is systemic, high-risk or overdue.

Control area	Critical check	Yes	No	N/A	Evidence / action required
1. Site readiness and evidence	Current SSMP, SWMS, permits, inductions and required registers are available for the work underway.	☐	☐	☐	
	Mandatory signage, emergency contacts, site rules and injury information are displayed and legible.	☐	☐	☐	
	Project risk assessment reflects current site conditions, work sequence and changed hazards.	☐	☐	☐	
	Pre-starts, toolbox talks and worker consultation records are current in Breadcrumb.	☐	☐	☐	
2. Public, resident and access control	Work area is secured from residents, public and unauthorised access by effective barriers or exclusion zones.	☐	☐	☐	
	Access, egress, walkways, emergency exits and stairways are clear, stable and protected.	☐	☐	☐	
	Interface risks with residents, tenants, pedestrians, vehicles or neighbouring properties are controlled.	☐	☐	☐	
3. High-risk work	Work at height controls are in place,	☐	☐	☐	

Control area	Critical check	Yes	No	N/A	Evidence / action required
controls	inspected and suitable for the task.				
	Scaffold, EWP, ladders, edge protection, anchors and fall-arrest equipment are inspected before use.	☐	☐	☐	
	Rescue plan is available and workers understand the response where fall-arrest equipment is used.	☐	☐	☐	
	Demolition, breakout, excavation, hot works, silica, lead paint or asbestos unexpected-find controls match the SWMS.	☐	☐	☐	
	Permits, isolations and hold points are in place before the relevant task starts.	☐	☐	☐	
4. Plant, electrical and equipment	Plant, tools and equipment are fit for purpose, guarded and operated by competent workers.	☐	☐	☐	
	Plant pre-starts, service records, lifting gear inspections and logbooks are current where required.	☐	☐	☐	
	Electrical equipment is tested, tagged, protected by RCDs and suitable for site conditions.	☐	☐	☐	
5. Hazardous substances and health risks	SDS and hazardous substance register are current and accessible.	☐	☐	☐	
	Chemicals, paints, solvents, silica-generating materials and waste are labelled, stored and segregated safely.	☐	☐	☐	
	Ventilation, dust suppression, exposure controls, PPE and hygiene controls are suitable for the task.	☐	☐	☐	
	Manual handling, noise, heat, cold and fatigue risks have been considered and controlled.	☐	☐	☐	
6. Emergency, first aid and fire	First aid kit, first aider details and emergency response arrangements are available for the site.	☐	☐	☐	
	Fire extinguishers and firefighting equipment are accessible, suitable and within inspection date.	☐	☐	☐	
	Emergency drill, briefing or evacuation arrangements are current for the project risk profile.	☐	☐	☐	

Control area	Critical check	Yes	No	N/A	Evidence / action required
7. Housekeeping and close-out	Work areas are tidy, lighting is adequate, waste is controlled and slip/trip hazards are removed.	☐	☐	☐	
	Previous inspection actions, hazards and non-conformances have been closed or remain actively managed.	☐	☐	☐	
	Any item marked No has a responsible person, due date and close-out evidence.	☐	☐	☐	

Non-conformance and corrective action register

Item #	Non-conformance / risk	Risk (L/M/H)	Corrective action	By whom	Due date

Inspection outcome	
Overall site status:	☐ Satisfactory ☐ Action required ☐ Work paused / escalated
Immediate escalation required?	☐ No ☐ Yes - describe action taken
Follow-up inspection date:	